

Schedule Procurement

Period Highlight: 20

Plan

Actual

No	Task	Plan Start	Plan Dur. (W)	Actual Start	Actual Dur. (W)	Apr-18		May-18			Jun-18			Jul-18			Aug-18			Sep-18							
						W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18	W19	W20	W21	W22
1.2.3.5	Shock drat dalam	W 5	3																								
1.2.3.6	Double Nepple	W 5	3																								
1.2.3.7	Watermur	W 5	3																								
1.2.3.8	Reducer drat dalam	W 5	3																								
1.2.3.9	Tee Drat Dalam	W 5	3																								
1.2.3.10	Ball Valve	W 5	3																								
1.2.3.11	Material Support	W 5	3																								
1.2.3.12	Daily Tank Cap. 1.5 Ton	W 5	5																								
1.2.3.13	Pompa	W 5	5																								
1.2.3.14	Cat Besi Silver	W 5	5																								
1.2.4	Instalasi Hydrant & APAR																										
1.2.4.1	Instalasi Elektrik Fire Pump	W 5	3																								
1.2.4.2	Instalasi Jockey Hidrant Pump	W 5	3																								
1.2.4.3	Instalasi Pipa Header	W 5	3	W 5	2																						
1.2.4.4	kabel Power	W 5	3																								
1.2.4.5	valve	W 5	3	W 18	3																						
1.2.4.6	Flexible Joint	W 5	3	W 20	1																						
1.2.4.7	Instrument	W 5	3	W 20	1																						
1.2.4.8	Instalasi Hydrant	W 5	3	W 7	7																						
1.2.4.9	Pengadaan APAR	W 5	3	W 8	5																						
1.2.4.10	Testing dan Commissioning	W 17	1																								
1.2.5	Instalasi Jembatan Timbang																										
1.2.5.1	Elektronik Truck Scale, Merk GSC, 3015. Kap. 80 ton x 20 kg	W 5	5	W 8	4																						
3. Office																											
1.3.1	Lab Equipment																										
1.3.1.1	Ayakan ,# 4,# 7,#8,#10,#12,#50,#100	W 16	9																								
1.3.1.2	Foss Nir	W 5	20	W 18	3																						
1.3.1.3	Retsch ZM	W 5	11	W 6	9																						
1.3.1.4	Alat Grinding jagung	W 16	9																								
1.3.1.5	Microscope olympus SZ 61	W 16	9	W 11	6																						
1.3.1.6	Fume hood	W 16	9																								
1.3.1.7	Oven	W 16	9																								
1.3.1.8	Dickey John 2	W 16	9																								
1.3.1.9	Ketlamp	W 16	9																								

